

PO Number	Description	BOQ Reference	Prescribed, Nominated or Approved Vendor if any.	Priority		Req. rcvd by Procurement	Bidders List issued to Client and/or PMT	Bidders List approved by Client and/or PMT	Prepare and Issue RFQ	Bids Received Date	Bids Opened Date	Technical Evaluation Complete	Commercial Evaluation Complete	Bid Evaluation to Client and/or PMT for Approval	Bid Evaluation Approved by Client and/or PMT	PO issued to Client and/or PMT for Approval	PO Approved by Client and/or PMT	PO Issued to Vendor	PO Accepted or Ackn. by Vendor	FAT or Inspection	Delivered	Required on Site Date	Float in number of days	Comments	
ELECTRICAL SCOPE																									
037, 046, 054, 085	Steel Support Frames (VFD Cabinet Supports for OSS)	1.13	Hilti	Normal	P	26-Nov-08	27-Nov-08	28-Nov-08	30-Nov-08	14-Dec-08	14-Dec-08	19-Dec-08	19-Dec-08	20-Dec-08	23-Dec-08	28-Dec-08	31-Dec-08	1-Jan-09	4-Jan-09	24-Jan-09	7-Feb-09	14-Feb-09	7	Material Delivered	
					F																				
					A	18-Nov-08	19-Nov-08	20-Nov-08	22-Nov-08	23-Nov-08	24-Nov-08	24-Nov-08	24-Nov-08	24-Nov-08	26-Nov-08	27-Nov-08	28-Nov-08	29-Nov-08	29-Nov-08		5-Jan-09	14-Feb-09	40		
	Steel Support Frames (Electrical Room Panel Supports for OSS)	1.13	Hilti	Normal	P	27-Oct-08	28-Oct-08	29-Oct-08	31-Oct-08	14-Nov-08	14-Nov-08	19-Nov-08	19-Nov-08	20-Nov-08	23-Nov-08	28-Nov-08	1-Dec-08	2-Dec-08	5-Dec-08	25-Dec-08	8-Jan-09	15-Jan-09	7	Material Delivered	
						F																			
						A	22-Dec-08	22-Dec-08	23-Dec-08	23-Dec-08	8-Jan-09	8-Jan-09	8-Jan-09	8-Jan-09	8-Jan-09	9-Jan-09	10-Jan-09	10-Jan-09	10-Jan-09		13-Jan-09	15-Jan-09	2		
	Ceiling Mounted Steel Support Frames for Bus Duct Elements	1.14	Hilti	Normal	P	15-Jan-09	16-Jan-09	17-Jan-09	19-Jan-09	2-Feb-09	2-Feb-09	7-Feb-09	7-Feb-09	8-Jan-09	8-Jan-09	9-Jan-09	10-Jan-09	10-Jan-09	10-Jan-09		9-Apr-09	23-Apr-09	30-Apr-09	7	Under enquiry
						F	15-Dec-08	15-Dec-08	15-Dec-08	15-Dec-08	30-Dec-08	30-Dec-08	31-Dec-08	31-Dec-08	31-Dec-08	31-Dec-08	31-Dec-08	31-Dec-08	1-Jan-09	2-Jan-09		17-Jan-09	30-Apr-09	103	
						A	19-Jan-09	19-Jan-09	19-Jan-09	19-Jan-09														0	
	Misc. Lighting Supports (Fabricated Items)	2.1.4	Four Lagadec, Builtech or Seashore	Normal	P	8-May-09	9-May-09	10-May-09	12-May-09	26-May-09	26-May-09	31-May-09	31-May-09	1-Jun-09	4-Jun-09	9-Jun-09	12-Jun-09	13-Jun-09	16-Jun-09	29-Jul-09	31-Jul-09	2			
						F	10-May-09	11-May-09	11-May-09	12-May-09	19-May-09	19-May-09	24-May-09	24-May-09	24-May-09	29-May-09	29-May-09	30-May-09	30-May-09	31-May-09		30-Jun-09		31-Jul-09	31
						A																			0
Towers & Poles 8 M Height	2.1.4	Al Babbain, Galvanco, Galvecoat, Saudi Lighting Poles	Normal	P	6-Dec-08	7-Dec-08	8-Dec-08	10-Dec-08	24-Dec-08	24-Dec-08	29-Dec-08	29-Dec-08	30-Dec-08	2-Jan-09	7-Jan-09	10-Jan-09	11-Jan-09	14-Jan-09	26-Feb-09	26-Feb-09	28-Feb-09	2			
					F	8-Jan-09	9-Jan-09	9-Jan-09	9-Jan-09	2-Feb-09	2-Feb-09	7-Feb-09	7-Feb-09	7-Feb-09	12-Feb-09	12-Feb-09	13-Feb-09	13-Feb-09	14-Feb-09		16-Mar-09	28-Feb-09		-16	
					A	8-Jan-09	9-Jan-09	9-Jan-09	9-Jan-09															0	
Towers, Poles 3 to 4 Mtr	2.1.4	Four Lagadec, Builtech or Seashore	Normal	P	8-Mar-09	9-Mar-09	10-Mar-09	12-Mar-09	26-Mar-09	26-Mar-09	31-Mar-09	31-Mar-09	1-Apr-09	4-Apr-09	9-Apr-09	12-Apr-09	13-Apr-09	16-Apr-09	29-May-09	31-May-09	2	Requisition Awaited from site.			
					F	10-Mar-09	11-Mar-09	11-Mar-09	13-Mar-09	27-Mar-09	27-Mar-09	1-Apr-09	1-Apr-09	1-Apr-09	4-Apr-09	11-Apr-09	14-Apr-09	15-Apr-09	18-Apr-09	18-May-09	31-Jul-09		74		
					A																			0	
Steel Support Frames(Fabricated Items)	2.3.5	Hilti	Normal	P	15-Nov-08	16-Nov-08	17-Nov-08	19-Nov-08	3-Dec-08	3-Dec-08	8-Dec-08	8-Dec-08	9-Dec-08	12-Dec-08	17-Dec-08	20-Dec-08	21-Dec-08	24-Dec-08	7-Feb-09	21-Feb-09	28-Feb-09	7	Under enquiry		
					F	19-Jan-09	19-Jan-09	19-Jan-09	19-Jan-09	26-Jan-09	26-Jan-09	27-Jan-09	27-Jan-09	27-Jan-09	27-Jan-09	27-Jan-09	27-Jan-09	29-Jan-09		13-Feb-09	28-Feb-09				
					A	19-Jan-09	19-Jan-09	19-Jan-09	19-Jan-09															0	
HV Cable Connectors / Terminations	3.3	Refer to vendors list P. 156.	Normal	P	17-Dec-08	18-Dec-08	19-Dec-08	21-Dec-08	4-Jan-09	4-Jan-09	9-Jan-09	9-Jan-09	10-Jan-09	13-Jan-09	18-Jan-09	21-Jan-09	22-Jan-09	25-Jan-09	11-Mar-09	25-Mar-09	1-Apr-09	7	Plan assumes up to 66 days delivery. Requisition awaited from Site		
					F	6-Feb-09	7-Feb-09	7-Feb-09	7-Feb-09	27-Feb-09	27-Feb-09	4-Mar-09	4-Mar-09	5-Mar-09	5-Mar-09	5-Mar-09	5-Mar-09	6-Mar-09		5-Apr-09	1-Apr-09				
					A																			0	
LV Cable Connectors / Terminations	3.4	CMP	Normal	P	27-Oct-08	28-Oct-08	29-Oct-08	31-Oct-08	14-Nov-08	14-Nov-08	19-Nov-08	19-Nov-08	20-Nov-08	23-Nov-08	28-Nov-08	1-Dec-08	2-Dec-08	5-Dec-08	19-Jan-09	2-Feb-09	9-Feb-09	7	O2 Pearl Reconfirmation Awaited on type and Size.		
					F	28-Feb-09	1-Mar-09	1-Mar-09	1-Mar-09	21-Mar-09	21-Mar-09	26-Mar-09	26-Mar-09	27-Mar-09	27-Mar-09	27-Mar-09	27-Mar-09	28-Mar-09		27-Apr-09	1-Apr-09				
					A																			0	
KEN-O2P-103	Cable Ladders,covers & Tray - OSS SS CABLE LADDERS	3.5.2	QCMS	Urgent	P	19-May-08	20-May-08	21-May-08	23-May-08	6-Jun-08	6-Jun-08	11-Jun-08	11-Jun-08	12-Jun-08	15-Jun-08	20-Jun-08	23-Jun-08	24-Jun-08	27-Jun-08	11-Aug-08	25-Aug-08	1-Sep-08	-7	Delivery Completed	
					F	6-Aug-08	6-Aug-08	6-Aug-08	6-Aug-08	7-Aug-08	7-Aug-08	12-Aug-08	12-Aug-08	12-Aug-08	13-Aug-08	13-Aug-08	13-Aug-08	13-Aug-08		12-Sep-08	1-Sep-08				
					A	10-Sep-08	10-Sep-08	10-Sep-08	10-Sep-08	19-Sep-08	19-Sep-08	24-Sep-08	24-Sep-08	24-Sep-08	24-Sep-08	25-Sep-08	28-Sep-08	28-Sep-08	28-Sep-08		20-Nov-08				
KEN-O2P-80	Cable Ladder ,covers & Tray - OSS HDG CABLE TRAYS	3.5.2	QCMS	Urgent	P	19-May-08	20-May-08	21-May-08	23-May-08	6-Jun-08	6-Jun-08	11-Jun-08	11-Jun-08	12-Jun-08	15-Jun-08	20-Jun-08	23-Jun-08	24-Jun-08	27-Jun-08	11-Aug-08	25-Aug-08	1-Sep-08	-7	Delivery Completed	
					F	6-Aug-08	6-Aug-08	6-Aug-08	6-Aug-08	7-Aug-08	7-Aug-08	12-Aug-08	12-Aug-08	12-Aug-08	13-Aug-08	13-Aug-08	13-Aug-08	13-Aug-08		12-Sep-08	1-Sep-08				
					A	17-Aug-08	17-Aug-08	17-Aug-08	17-Aug-08	18-Aug-08	18-Aug-08	18-Aug-08	18-Aug-08	18-Aug-08	18-Aug-08	19-Aug-08	19-Aug-08	19-Aug-08	19-Aug-08	10-Nov-08	11-Nov-08	1-Sep-08			
KEN-O2P-164 & KEN-O2P-200	Cable Ladder ,covers & Tray -CWBD	3.5.2	QCMS	Urgent	P	15-Oct-08	16-Oct-08	17-Oct-08	19-Oct-08	2-Nov-08	2-Nov-08	7-Nov-08	7-Nov-08	8-Nov-08	11-Nov-08	16-Nov-08	19-Nov-08	20-Nov-08	23-Nov-08	7-Jan-09	21-Jan-09	28-Jan-09	-7	40 % Material Received at site balance material to be received in 60 days. More Requirement awaited.	
					F	31-Oct-08	31-Oct-08	1-Nov-08	3-Nov-08	15-Nov-08	15-Nov-08	20-Nov-08	20-Nov-08	20-Nov-08	21-Nov-08	21-Nov-08	21-Nov-08	21-Nov-08		12-Dec-08	28-Jan-09	47			
					A	2-Nov-08	2-Nov-08	2-Nov-08	2-Nov-08	3-Nov-08	3-Nov-08	3-Nov-08	12-Nov-08	12-Nov-08	12-Nov-08	12-Nov-08	12-Nov-08	12-Nov-08		19-Jan-09					
	Cable Ladder ,covers& Tray - T1 ETBP AND CLARIFIERS	3.5.2	QCMS	Urgent	P	21-Dec-08	22-Dec-08	23-Dec-08	25-Dec-08	8-Jan-09	8-Jan-09	13-Jan-09	13-Jan-09	14-Jan-09	17-Jan-09	22-Jan-09	25-Jan-09	26-Jan-09	29-Jan-09	15-Mar-09	29-Mar-09	5-Apr-09	-7		
					F	6-Mar-09	6-Mar-09	6-Mar-09	6-Mar-09	7-Mar-09	7-Mar-09	12-Mar-09	12-Mar-09	12-Mar-09	12-Mar-09	13-Mar-09	13-Mar-09	13-Mar-09	13-Mar-09		12-Apr-09	5-Apr-09	-7		
					A																				
	Cable Ladder ,covers & Tray - CDF AREA	3.5.2	QCMS	Urgent	P	13-Nov-08	14-Nov-08	15-Nov-08	17-Nov-08	1-Dec-08	1-Dec-08	6-Dec-08	6-Dec-08	7-Dec-08	10-Dec-08	15-Dec-08	18-Dec-08	19-Dec-08	22-Dec-08	5-Feb-09	19-Feb-09	26-Feb-09	-7	Requirement awaited from site.	
					F	6-Feb-09	6-Feb-09	6-Feb-09	6-Feb-09	7-Feb-09	7-Feb-09	12-Feb-09	12-Feb-09	12-Feb-09	12-Feb-09	13-Feb-09	13-Feb-09	13-Feb-09	13-Feb-09		15-Mar-09	26-Feb-09	-17		
					A																				
	Cable Ladders,covers & Tray - RO BLDG.	3.5.2	QCMS	Urgent	P	16-Feb-09	17-Feb-09	18-Feb-09	20-Feb-09	6-Mar-09	6-Mar-09	11-Mar-09	11-Mar-09	12-Mar-09	15-Mar-09	20-Mar-09	23-Mar-09	24-Mar-09	27-Mar-09	11-May-09	25-May-09	1-Jun-09	-7		
					F	1-Mar-09	1-Mar-09	1-Mar-09	1-Mar-09	2-Mar-09	2-Mar-09	7-Mar-09	7-Mar-09	7-Mar-09	7-Mar-09	8-Mar-09	8-Mar-09	8-Mar-09	8-Mar-09		7-Apr-09	1-Jun-09	55		
					A																				
	Cable Ladder ,covers & Tray - T1 UF BLDG.	3.5.2	QCMS	Urgent	P	8-Nov-08	9-Nov-08	10-Nov-08	12-Nov-08	26-Nov-08	26-Nov-08	1-Dec-08	1-Dec-08	2-Dec-08	5-Dec-08	10-Dec-08	13-Dec-08	14-Dec-08	17-Dec-08	31-Jan-09	14-Feb-09	21-Feb-09	-7	Design Awaited	
					F	28-Feb-09	28-Feb-09	28-Feb-09	28-Feb-09	1-Mar-09	1-Mar-09	6-Mar-09	6-Mar-09	6-Mar-09	6-Mar-09	7-Mar-09	7-Mar-09	7-Mar-09	7-Mar-09		6-Apr-09	21-Feb-09	-44		
					A																				

PO Number	Description	BOQ Reference	Prescribed, Nominated or Approved Vendor if any.	Priority		Req. rcvcd by Procurement	Bidders List issued to Client and/or PMT	Bidders List approved by Client and/or PMT	Prepare and Issue RFQ	Bids Received Date	Bids Opened Date	Technical Evaluation Complete	Commercial Evaluation Complete	Bid Evaluation to Client and/or PMT for Approval	Bid Evaluation Approved by Client and/or PMT	PO issued to Client and/or PMT for Approval	PO Approved by Client and/or PMT	PO Issued to Vendor	PO Accepted or Ackn. by Vendor	FAT or Inspection	Delivered	Required on Site Date	Float in number of days	Comments	
	Cable Ladder, covers & Tray - EVP / CRY	3.5.2	QCMS	Urgent	P	15-Jan-09	16-Jan-09	17-Jan-09	19-Jan-09	2-Feb-09	2-Feb-09	7-Feb-09	7-Feb-09	8-Feb-09	11-Feb-09	16-Feb-09	19-Feb-09	20-Feb-09	23-Feb-09	9-Apr-09	23-Apr-09	30-Apr-09	-7		
					F	13-Mar-09	13-Mar-09	13-Mar-09	13-Mar-09	14-Mar-09	14-Mar-09	19-Mar-09	19-Mar-09	19-Mar-09	19-Mar-09	20-Mar-09	20-Mar-09	20-Mar-09	20-Mar-09		19-Apr-09	30-Apr-09	11		
					A																				
	Cable Ladder, covers & Tray - TANKS & CPI	3.5.2	QCMS	Urgent	P	15-Feb-09	16-Feb-09	17-Feb-09	19-Feb-09	5-Mar-09	5-Mar-09	10-Mar-09	10-Mar-09	11-Mar-09	14-Mar-09	19-Mar-09	22-Mar-09	23-Mar-09	26-Mar-09	10-May-09	24-May-09	31-May-09	-7		
					F	15-Feb-09	15-Feb-09	15-Feb-09	15-Feb-09	16-Feb-09	16-Feb-09	21-Feb-09	21-Feb-09	21-Feb-09	21-Feb-09	22-Feb-09	22-Feb-09	22-Feb-09	22-Feb-09		24-Mar-09	31-May-09	68		
					A																				
	Cable Ladder, covers & Tray - T2 ETBP / CLARIFIERS	3.5.2	QCMS	Urgent	P	19-May-09	20-May-09	21-May-09	23-May-09	6-Jun-09	6-Jun-09	11-Jun-09	11-Jun-09	12-Jun-09	15-Jun-09	20-Jun-09	23-Jun-09	24-Jun-09	27-Jun-09	11-Aug-09	25-Aug-09	1-Sep-09	-7		
					F	4-May-09	4-May-09	4-May-09	4-May-09	5-May-09	5-May-09	10-May-09	10-May-09	10-May-09	10-May-09	11-May-09	11-May-09	11-May-09	11-May-09		10-Jun-09	1-Sep-09	83		
					A																				
	Cable Ladder, covers & Tray - T2 UF BLDG.	3.5.2	QCMS	Urgent	P	13-Apr-09	14-Apr-09	15-Apr-09	17-Apr-09	1-May-09	1-May-09	6-May-09	6-May-09	7-May-09	10-May-09	15-May-09	18-May-09	19-May-09	22-May-09	6-Jul-09	20-Jul-09	27-Jul-09	-7		
					F	10-May-09	10-May-09	10-May-09	10-May-09	11-May-09	11-May-09	16-May-09	16-May-09	16-May-09	16-May-09	17-May-09	17-May-09	17-May-09	17-May-09		16-Jun-09	27-Jul-09	41		
					A																				
QT-O2P-127	Cable Ladders, covers & Tray (FAR 7 Only)	3.5.2	QCMS	Urgent	P	19-May-08	20-May-08	21-May-08	23-May-08	6-Jun-08	6-Jun-08	11-Jun-08	11-Jun-08	12-Jun-08	15-Jun-08	20-Jun-08	23-Jun-08	24-Jun-08	27-Jun-08	11-Aug-08	25-Aug-08	1-Sep-08	-7		
					F																		0	Delivery Complete	
					A	20-Sep-08	21-Sep-08	22-Sep-08	24-Sep-08	30-Sep-08	30-Sep-08	2-Oct-08	2-Oct-08	3-Oct-08	4-Oct-08	5-Oct-08	5-Oct-08	5-Oct-08	5-Oct-08		8-Oct-08				
QT-O2P-111/130	Supports for Cable Ladder, Tray and Conduits (Fabricated Items)	3.5.4	Hilti	Normal	P	18-Aug-08	19-Aug-08	20-Aug-08	22-Aug-08	5-Sep-08	5-Sep-08	10-Sep-08	10-Sep-08	11-Sep-08	14-Sep-08	19-Sep-08	22-Sep-08	23-Sep-08	26-Sep-08	10-Nov-08	24-Nov-08	1-Dec-08	7		
					F	25-Sep-09	25-Sep-09	25-Sep-09	25-Sep-09	26-Sep-09	26-Sep-09	1-Oct-09	1-Oct-09	1-Oct-09	1-Oct-09	2-Oct-09	2-Oct-09	2-Oct-09	2-Oct-09	18-Oct-09	1-Nov-09	1-Dec-08		Delivery Complete	
					A	5-Oct-08	5-Oct-08	6-Oct-08	8-Oct-08	10-Oct-08	10-Oct-08	10-Oct-08	11-Oct-08	11-Oct-08	12-Oct-08	12-Oct-08	12-Oct-08	13-Oct-08	13-Oct-08		15-Oct-08	1-Dec-08			
	Earthing Equipment (Earthing straps, flat copper bars etc)	4.2	FURSE (UK) or alternate vendor to be approved.	Normal	P	18-Aug-08	19-Aug-08	20-Aug-08	22-Aug-08	5-Sep-08	5-Sep-08	10-Sep-08	10-Sep-08	11-Sep-08	14-Sep-08	19-Sep-08	22-Sep-08	23-Sep-08	26-Sep-08	10-Nov-08	24-Nov-08	1-Dec-08	7		
					F	18-Mar-09	19-Mar-09	20-Mar-09	22-Mar-09	5-Apr-09	5-Apr-09	10-Apr-09	10-Apr-09	11-Apr-09	14-Apr-09	19-Apr-09	22-Apr-09	24-Apr-09	27-Apr-09	10-May-09	24-May-09	1-Dec-08	-174		
					A																		0		
INSTRUMENTATION SCOPE																									
QT-O2P-187 23	Steel Support Frames (Underfloor Supports)	3.7	Hilti	Normal	P	2-May-08	3-May-08	4-May-08	6-May-08	20-May-08	20-May-08	25-May-08	25-May-08	26-May-08	29-May-08	3-Jun-08	6-Jun-08	7-Jun-08	10-Jun-08	25-Jul-08	8-Aug-08	15-Aug-08	7		
					F	2-Jul-08	2-Jul-08	13-Jul-08	13-Jul-08	13-Jul-08	13-Jul-08	13-Jul-08	13-Jul-08	13-Jul-08	13-Jul-08	14-Jul-08	14-Jul-08	14-Jul-08	17-Jul-08		30-Jul-08	15-Aug-08		Delivery Complete. More requirement forecast by client.	
					A	2-Jul-08			28-Jun-08	1-Jul-08	1-Jul-08	6-Jul-08	8-Jul-08			15-Jul-08	16-Jul-08	16-Jul-08	16-Jul-08		22-Jul-08	15-Aug-08			
	Cable Tray	1.1-1.30	QCMS	Normal	P																				
					F																			All Cable Trays covered in electrical section.	
					A																				
	Earthing Cables 70 Sq.M	2.3	No nominated vendor. Nominated vendor must be pre-approved.	Normal	P	21-Jan-09	22-Jan-09	23-Jan-09	25-Jan-09	8-Feb-09	8-Feb-09	13-Feb-09	13-Feb-09	14-Feb-09	17-Feb-09	22-Feb-09	25-Feb-09	26-Feb-09	1-Mar-09	29-Mar-09	29-Mar-09	31-Mar-09	2		
					F	15-Feb-09	15-Feb-09	15-Feb-09	15-Feb-09	22-Feb-09	22-Feb-09	23-Feb-09	23-Feb-09	23-Feb-09	23-Feb-09	23-Feb-09	23-Feb-09	24-Feb-09	25-Feb-09		12-Mar-09	31-Mar-09	19		
					A																		0		
	Earthing Cables 6 Sq.mm	2.3		Normal	P	23-Oct-08	24-Oct-08	25-Oct-08	27-Oct-08	10-Nov-08	10-Nov-08	15-Nov-08	15-Nov-08	16-Nov-08	19-Nov-08	24-Nov-08	27-Nov-08	28-Nov-08	1-Dec-08	29-Dec-08	29-Dec-08	31-Dec-08	2		
					F																			Material being directly sourced from local suppliers by site.	
					A														</						



Project 187 - O2 Pearl ETP E&I - PROCUREMENT STATUS REPORT

Week 3 to 22/01/09

168.00

PO Number	Description	BOQ Reference	Prescribed, Nominated or Approved Vendor if any.	Priority		Req. rcvd by Procurement	Bidders List issued to Client and/or PMT	Bidders List approved by Client and/or PMT	Prepare and Issue RFQ	Bids Received Date	Bids Opened Date	Technical Evaluation Complete	Commercial Evaluation Complete	Bid Evaluation to Client and/or PMT for Approval	Bid Evaluation Approved by Client and/or PMT	PO issued to Client and/or PMT for Approval	PO Approved by Client and/or PMT	PO Issued to Vendor	PO Accepted or Ackn. by Vendor	FAT or Inspection	Delivered	Required on Site Date	Float in number of days	Comments
	Multi Cable Transits (MCT)T2 UF BLDG.	6.30-6.34	Roxtec	Normal	F	31-May-09	1-Jun-09	2-Jun-09	4-Jun-09	18-Jun-09	18-Jun-09	23-Jun-09	23-Jun-09	24-Jun-09	27-Jun-09	2-Jul-09	5-Jul-09	6-Jul-09	9-Jul-09	23-Aug-09	6-Sep-09	13-Sep-09	-7	
					A																			
	Multi Cable Transits (MCT) for Guard House	6.30-6.34	Roxtec	Normal	P	15-Jan-09	16-Jan-09	17-Jan-09	19-Jan-09	2-Feb-09	2-Feb-09	7-Feb-09	7-Feb-09	8-Feb-09	11-Feb-09	16-Feb-09	19-Feb-09	20-Feb-09	23-Feb-09	9-Apr-09	23-Apr-09	30-Apr-09	-7	
					F	15-Feb-09	16-Feb-09	17-Feb-09	19-Feb-09	21-Feb-09	21-Feb-09	26-Feb-09	26-Feb-09	27-Feb-09	2-Mar-09	7-Mar-09	10-Mar-09	11-Mar-09	14-Mar-09	28-Mar-09	23-Apr-09	30-Apr-09	-7	
					A																			
	Multi Cable Transits (MCT) for OSS	6.30-6.34	Roxtec	Urgent	P	19-Oct-08	20-Oct-08	21-Oct-08	23-Oct-08	6-Nov-08	6-Nov-08	11-Nov-08	11-Nov-08	12-Nov-08	15-Nov-08	20-Nov-08	23-Nov-08	24-Nov-08	27-Nov-08	11-Jan-09	25-Jan-09	1-Feb-09	-7	
					F	28-Feb-09	1-Mar-09	2-Mar-09	4-Mar-09	18-Mar-09	18-Mar-09	23-Mar-09	23-Mar-09	24-Mar-09	27-Mar-09	1-Apr-09	4-Apr-09	5-Apr-09	8-Apr-09	23-May-09	13-Jun-09	1-Feb-09	132	
					A																			

Archives from Personal Files

PO Number	Description	BOQ Reference	Prescribed, Nominated or Approved Vendor if any.	Priority		Req. rcvd by Procurement	Bidders List issued to Client and/or PMT	Bidders List approved by Client and/or PMT	Prepare and Issue RFQ	Bids Received Date	Bids Opened Date	Technical Evaluation Complete	Commercial Evaluation Complete	Bid Evaluation to Client and/or PMT for Approval	Bid Evaluation Approved by Client and/or PMT	PO issued to Client and/or PMT for Approval	PO Approved by Client and/or PMT	PO Issued to Vendor	PO Accepted or Ackn. by Vendor	FAT or Inspection	Delivered	Required on Site Date	Float in number of days	Comments	
	Cable Connection	7.1, 7.3, 7.14, 7.17, 7.18, 7.20, 7.22, 7.23, 7.33.	Refer to vendor list P.156. (Client preference is for CMP)	Normal	P	18-Sep-08	19-Sep-08	20-Sep-08	22-Sep-08	6-Oct-08	6-Oct-08	11-Oct-08	11-Oct-08	12-Oct-08	15-Oct-08	20-Oct-08	23-Oct-08	24-Oct-08	27-Oct-08	11-Dec-08	25-Dec-08	1-Jan-09	7	TQ sent to O2 Pearl. TQ No. KEN-SITE-TQ-009 date 19/1/9	
					F	1-Mar-09	2-Mar-09	3-Mar-09	5-Mar-09	19-Mar-09	19-Mar-09	24-Mar-09	24-Mar-09	25-Mar-09	28-Mar-09	2-Apr-09	5-Apr-09	6-Apr-09	9-Apr-09	24-Apr-09	8-May-09	1-Jan-09	-127		
					A																		0		
	Swagelok Connections and Fittings	8.1, 8.3, 8.5, 8.10, 8.14	SWAGELOK	Normal	P	19-Jul-08	20-Jul-08	21-Jul-08	23-Jul-08	6-Aug-08	6-Aug-08	11-Aug-08	11-Aug-08	12-Aug-08	15-Aug-08	20-Aug-08	23-Aug-08	24-Aug-08	27-Aug-08	11-Oct-08	25-Oct-08	1-Nov-08	7	Requisition Awaited from site.	
					F	1-Mar-09	1-Mar-09	1-Mar-09	1-Mar-09	8-Mar-09	8-Mar-09	9-Mar-09	9-Mar-09	9-Mar-09	9-Mar-09	9-Mar-09	9-Mar-09	10-Mar-09	11-Mar-09		8-Jul-09	1-Nov-08	-249		
					A																		0		
	2 way/ 5 way Manifold	8.20, 8.21	TBA	Normal	P	15-Feb-09	16-Feb-09	17-Feb-09	19-Feb-09	5-Mar-09	5-Mar-09	10-Mar-09	10-Mar-09	11-Mar-09	14-Mar-09	19-Mar-09	22-Mar-09	23-Mar-09	26-Mar-09	10-May-09	24-May-09	31-May-09	7		
					F	8-Mar-09	9-Mar-09	10-Mar-09	12-Mar-09	26-Mar-09	26-Mar-09	31-Mar-09	31-Mar-09	1-Apr-09	4-Apr-09	9-Apr-09	12-Apr-09	13-Apr-09	16-Apr-09	31-May-09	14-Jun-09	31-May-09	-14		
					A																		0		
	Name Plates for Instrument Stands	9.1	No nominated vendor. Nominated vendor must be pre-approved.	Normal	P	5-Jan-09	6-Jan-09	7-Jan-09	9-Jan-09	23-Jan-09	23-Jan-09	28-Jan-09	28-Jan-09	29-Jan-09	1-Feb-09	6-Feb-09	9-Feb-09	10-Feb-09	13-Feb-09	28-Feb-09	28-Feb-09	1-Mar-09	1		
					F	28-May-09	28-May-09	28-May-09	28-May-09	4-Jun-09	4-Jun-09	5-Jun-09	5-Jun-09	5-Jun-09	5-Jun-09	5-Jun-09	5-Jun-09	6-Jun-09	7-Jun-09		22-Jun-09	1-Mar-09	-113		
					A																		0		
	Cable, Junction Box, Panel and Box Markers	9.10	No nominated vendor. Nominated vendor must be pre-approved.	Normal	P	6-Feb-09	7-Feb-09	8-Feb-09	10-Feb-09	24-Feb-09	24-Feb-09	1-Mar-09	1-Mar-09	2-Mar-09	5-Mar-09	10-Mar-09	13-Mar-09	14-Mar-09	17-Mar-09	29-Apr-09	29-Apr-09	1-May-09	2		
					F	21-Mar-09	21-Mar-09	21-Mar-09	21-Mar-09	28-Mar-09	28-Mar-09	29-Mar-09	29-Mar-09	29-Mar-09	29-Mar-09	29-Mar-09	29-Mar-09	30-Mar-09	31-Mar-09		15-Apr-09	1-May-09	16		
					A																		0		
	Installation Equipment for PA System	11	No nominated vendor. Nominated vendor must be pre-approved.	Normal	P	9-Mar-09	10-Mar-09	11-Mar-09	13-Mar-09	27-Mar-09	27-Mar-09	1-Apr-09	1-Apr-09	2-Apr-09	5-Apr-09	10-Apr-09	13-Apr-09	14-Apr-09	17-Apr-09	30-May-09	30-May-09	1-Jun-09	2	Plan assumes up to 45 days delivery.	
					F	12-Apr-09	12-Apr-09	12-Apr-09	12-Apr-09	19-Apr-09	19-Apr-09	20-Apr-09	20-Apr-09	20-Apr-09	20-Apr-09	20-Apr-09	20-Apr-09	21-Apr-09	22-Apr-09		7-May-09	1-Jun-09	25		
					A																		0		
	Security System & Access Control - Supports for Cameras	12.2	No nominated vendor. Nominated vendor must be pre-approved.	Normal	P	9-May-09	10-May-09	11-May-09	13-May-09	27-May-09	27-May-09	1-Jun-09	1-Jun-09	2-Jun-09	5-Jun-09	10-Jun-09	13-Jun-09	14-Jun-09	17-Jun-09	30-Jul-09	30-Jul-09	1-Aug-09	2	Plan assumes up to 45 days delivery.	
					F	12-Apr-09	12-Apr-09	12-Apr-09	12-Apr-09	19-Apr-09	19-Apr-09	20-Apr-09	20-Apr-09	20-Apr-09	20-Apr-09	20-Apr-09	20-Apr-09	21-Apr-09	22-Apr-09		7-May-09	1-Aug-09	86		
					A																		0		
	Security System & Access Control - Cable Tray		QCMS	Normal	P	22-Jan-09	23-Jan-09	24-Jan-09	26-Jan-09	9-Feb-09	9-Feb-09	14-Feb-09	14-Feb-09	15-Feb-09	18-Feb-09	23-Feb-09	26-Feb-09	27-Feb-09	2-Mar-09	30-Mar-09	30-Mar-09	1-Apr-09	2	Plan assumes up to 30 days for delivery.	
					F	12-Apr-09	12-Apr-09	12-Apr-09	12-Apr-09	19-Apr-09	19-Apr-09	20-Apr-09	20-Apr-09	20-Apr-09	20-Apr-09	20-Apr-09	20-Apr-09	21-Apr-09	22-Apr-09		7-May-09	1-Apr-09	-36		
					A																		0		
HVAC SCOPE																									
206 & 207	Supports for Free Issue HVAC Equipment (Fabricated Item) for FAR7		Hilti	Normal	P	18-Oct-08	19-Oct-08	20-Oct-08	22-Oct-08	5-Nov-08	5-Nov-08	10-Nov-08	10-Nov-08	11-Nov-08	14-Nov-08	19-Nov-08	22-Nov-08	23-Nov-08	26-Nov-08	10-Jan-09	24-Jan-09	31-Jan-09	7	Hilti material ordered support to be fabricated on site.	
					F	15-Jan-09	16-Jan-09	17-Jan-09	19-Jan-09	2-Feb-09	2-Feb-09	7-Feb-09	7-Feb-09	8-Feb-09	11-Feb-09	16-Feb-09	16-Feb-09	20-Feb-09	23-Feb-09	5-Mar-09	7-Mar-09	14-Mar-09	7		
					A	28-Dec-08	28-Dec-08	28-Dec-08	28-Dec-08	12-Jan-09	13-Jan-09	13-Jan-09	13-Jan-09	13-Jan-09	14-Jan-09	15-Jan-09	15-Jan-09	15-Jan-09	15-Jan-09	10-Jan-09	24-Jan-09	31-Jan-09	7		
	Supports for Free Issue HVAC Equipment (Fabricated Item) for OSS		Hilti	Normal	P	18-Oct-08	19-Oct-08	20-Oct-08	22-Oct-08	5-Nov-08	5-Nov-08	10-Nov-08	10-Nov-08	11-Nov-08	14-Nov-08	19-Nov-08	22-Nov-08	23-Nov-08	26-Nov-08	10-Jan-09	24-Jan-09	31-Jan-09	7	Awaiting Drawings.Hilti to be used as per equipment size.	
				F	26-Dec-08	27-Dec-08	28-Dec-08	30-Dec-08	13-Jan-09	13-Jan-09	18-Jan-09	18-Jan-09	19-Jan-09	22-Jan-09	27-Jan-09	30-Jan-09	31-Jan-09	3-Feb-09	20-Mar-09	3-Apr-09	10-Apr-09	7			
				A																		0			
	Supports for Free Issue HVAC Equipment (Fabricated Item) for CWBD		Hilti	Normal	P	15-Nov-08	16-Nov-08	17-Nov-08	19-Nov-08	3-Dec-08	3-Dec-08	8-Dec-08	8-Dec-08	9-Dec-08	12-Dec-08	17-Dec-08	20-Dec-08	21-Dec-08	24-Dec-08	7-Feb-09	21-Feb-09	28-Feb-09	7	Awaiting confirmation from Design.	
				F	25-Jan-09	26-Jan-09	27-Jan-09	29-Jan-09	12-Feb-09	12-Feb-09	17-Feb-09	17-Feb-09	18-Feb-09	21-Feb-09	26-Feb-09	1-Mar-09	2-Mar-09	5-Mar-09	19-Apr-09	3-May-09	10-May-09	7			
				A																		0			
	Supports for Free Issue HVAC Equipment (Fabricated Item) for RO		Hilti	Normal	P	1-Dec-08	2-Dec-08	3-Dec-08	5-Dec-08	19-Dec-08	19-Dec-08	24-Dec-08	24-Dec-08	25-Dec-08	28-Dec-08	2-Jan-09	5-Jan-09	6-Jan-09	9-Jan-09	23-Feb-09	9-Mar-09	16-Mar-09	7	Awaiting confirmation from Design.	
				F	1-Mar-09	2-Mar-09	3-Mar-09	5-Mar-09	19-Mar-09	19-Mar-09	24-Mar-09	24-Mar-09	25-Mar-09	28-Mar-09	2-Apr-09	5-Apr-09	6-Apr-09	9-Apr-09	24-May-09	7-Jun-09	14-Jun-09	7			
				A																		0			
	Supports for Free Issue HVAC Equipment (Fabricated Item) for UF1		Hilti	Normal	P	12-Feb-09	13-Feb-09	14-Feb-09	16-Feb-09	2-Mar-09	2-Mar-09	7-Mar-09	7-Mar-09	8-Mar-09	11-Mar-09	16-Mar-09	19-Mar-09	20-Mar-09	23-Mar-09	7-May-09	21-May-09	28-May-09	7	Awaiting confirmation from Design.	
				F	1-Mar-09	2-Mar-09	3-Mar-09	5-Mar-09	19-Mar-09	19-Mar-09	24-Mar-09	24-Mar-09	25-Mar-09	28-Mar-09	2-Apr-09	5-Apr-09	6-Apr-09	9-Apr-09	24-May-09	7-Jun-09	14-Jun-09	7			
				A																		0			
	Supports for Free Issue HVAC Equipment (Fabricated Item) for FFPP		Hilti	Normal	P	16-Nov-08	17-Nov-08	18-Nov-08	20-Nov-08	4-Dec-08	4-Dec-08	9-Dec-08	9-Dec-08	10-Dec-08	13-Dec-08	18-Dec-08	21-Dec-08	22-Dec-08	25-Dec-08	8-Feb-09	22-Feb-09	1-Mar-09	7	Awaiting confirmation from Design.	
				F	1-Mar-09	2-Mar-09	3-Mar-09	5-Mar-09	19-Mar-09	19-Mar-09	24-Mar-09	24-Mar-09	25-Mar-09	28-Mar-09	2-Apr-09	5-Apr-09	6-Apr-09	9-Apr-09	24-May-09	7-Jun-09	14-Jun-09	7			
				A																		0			
	Supports for Free Issue HVAC Equipment (Fabricated Item) for UF2		Hilti	Normal	P	6-Apr-09	7-Apr-09	8-Apr-09	10-Apr-09	24-Apr-09	24-Apr-09	29-Apr-09	29-Apr-09	30-Apr-09	3-May-09	8-May-09	11-May-09	12-May-09	15-May-09	29-Jun-09	13-Jul-09	20-Jul-09	7	Awaiting confirmation from Design.	
				F	1-Mar-09	2-Mar-09	3-Mar-09	5-Mar-09	19-Mar-09	19-Mar-09	24-Mar-09	24-Mar-09	25-Mar-09	28-Mar-09	2-Apr-09	5-Apr-09	6-Apr-09	9-Apr-09	24-May-09	7-Jun-09	14-Jun-09	7			
				A																		0			
	Main HVAC Equipment (Filters, fans, dampers) for FAR7		No nominated vendor. Nominated vendor must be pre-approved.	Normal	P	7-Oct-08	8-Oct-08	9-Oct-08	11-Oct-08	25-Oct-08	25-Oct-08	30-Oct-08	30-Oct-08	31-Oct-08	3-Nov-08	8-Nov-08	11-Nov-08	12-Nov-08	15-Nov-08	30-Dec-08	13-Jan-09	20-Jan-09	7	Requisition Awaited from site.	
				F	25-Jan-09	28-Jan-09	28-Jan-09	28-Jan-09	28-Jan-09	18-Feb-09	18-Feb-09	25-Feb-09	25-Feb-09	25-Feb-09	7-Mar-09	8-Mar-09	8-Mar-09	8-Mar-09	9-Mar-09	8-Apr-09	22-Apr-09	20-Jan-09	-92		
				A																		0			
	Main HVAC Equipment (Filters, fans, dampers) for OSS		No nominated vendor. Nominated vendor must be pre-approved.	Normal	P	23-Oct-08	24-Oct-08	25-Oct-08	27-Oct-08	10-Nov-08	10-Nov-08	15-Nov-08	15-Nov-08	16-Nov-08	19-Nov-08	24-Nov-08	27-Nov-08	28-Nov-08	1-Dec-08	15-Jan-09	29-Jan-09	5-Feb-09	7	Requisition Awaited from site.	
				F	25-Jan-09	28																			

PO Number	Description	BOQ Reference	Prescribed, Nominated or Approved Vendor if any.	Priority		Req. rcvcd by Procurement	Bidders List issued to Client and/or PMT	Bidders List approved by Client and/or PMT	Prepare and Issue RFQ	Bids Received Date	Bids Opened Date	Technical Evaluation Complete	Commercial Evaluation Complete	Bid Evaluation to Client and/or PMT for Approval	Bid Evaluation Approved by Client and/or PMT	PO issued to Client and/or PMT for Approval	PO Approved by Client and/or PMT	PO Issued to Vendor	PO Accepted or Ackn. by Vendor	FAT or Inspection	Delivered	Required on Site Date	Float in number of days	Comments
					A	22-Jan-09																	0	
	HVAC Plumbing Network for FAR7		No nominated vendor. Nominated vendor must be pre-approved.	Normal	P	19-Oct-08	20-Oct-08	21-Oct-08	23-Oct-08	6-Nov-08	6-Nov-08	11-Nov-08	11-Nov-08	12-Nov-08	15-Nov-08	20-Nov-08	23-Nov-08	24-Nov-08	27-Nov-08	11-Jan-09	25-Jan-09	1-Feb-09	7	
					F	8-Feb-09	11-Feb-09	11-Feb-09	11-Feb-09	4-Mar-09	4-Mar-09	11-Mar-09	11-Mar-09	11-Mar-09	21-Mar-09	22-Mar-09	22-Mar-09	22-Mar-09	23-Mar-09	22-Apr-09	6-May-09	1-Feb-09	-94	Requisition Awaited from site.
					A																		0	
	HVAC Plumbing Network for OSS		No nominated vendor. Nominated vendor must be pre-approved.	Normal	P	19-Oct-08	20-Oct-08	21-Oct-08	23-Oct-08	6-Nov-08	6-Nov-08	11-Nov-08	11-Nov-08	12-Nov-08	15-Nov-08	20-Nov-08	23-Nov-08	24-Nov-08	27-Nov-08	11-Jan-09	25-Jan-09	1-Feb-09	7	
					F	8-Feb-09	11-Feb-09	11-Feb-09	11-Feb-09	4-Mar-09	4-Mar-09	9-Mar-09	9-Mar-09	9-Mar-09	12-Mar-09	15-Mar-09	18-Mar-09	18-Mar-09	19-Mar-09	18-Apr-09	2-May-09	1-Feb-09	-90	Requisition Awaited from site.
					A																		0	
	HVAC Plumbing Network for CWBD		No nominated vendor. Nominated vendor must be pre-approved.	Normal	P	16-Nov-08	17-Nov-08	18-Nov-08	20-Nov-08	4-Dec-08	4-Dec-08	9-Dec-08	9-Dec-08	10-Dec-08	13-Dec-08	18-Dec-08	21-Dec-08	22-Dec-08	25-Dec-08	8-Feb-09	22-Feb-09	1-Mar-09	7	
					F	8-Feb-09	11-Feb-09	11-Feb-09	11-Feb-09	4-Mar-09	4-Mar-09	11-Mar-09	11-Mar-09	11-Mar-09	21-Mar-09	22-Mar-09	22-Mar-09	22-Mar-09	23-Mar-09	22-Apr-09	6-May-09	1-Mar-09	-66	
					A																		0	
	HVAC Plumbing Network for UF1		No nominated vendor. Nominated vendor must be pre-approved.	Normal	P	16-Jan-09	17-Jan-09	18-Jan-09	20-Jan-09	3-Feb-09	3-Feb-09	8-Feb-09	8-Feb-09	9-Feb-09	12-Feb-09	17-Feb-09	20-Feb-09	21-Feb-09	24-Feb-09	10-Apr-09	24-Apr-09	1-May-09	7	
					F	1-Mar-09	4-Mar-09	4-Mar-09	4-Mar-09	25-Mar-09	25-Mar-09	1-Apr-09	1-Apr-09	1-Apr-09	11-Apr-09	12-Apr-09	12-Apr-09	12-Apr-09	13-Apr-09	13-May-09	27-May-09	1-May-09	-26	
					A																		0	
	HVAC Plumbing Network for RO		No nominated vendor. Nominated vendor must be pre-approved.	Normal	P	16-Jan-09	17-Jan-09	18-Jan-09	20-Jan-09	3-Feb-09	3-Feb-09	8-Feb-09	8-Feb-09	9-Feb-09	12-Feb-09	17-Feb-09	20-Feb-09	21-Feb-09	24-Feb-09	10-Apr-09	24-Apr-09	1-May-09	7	
					F	1-Mar-09	4-Mar-09	4-Mar-09	4-Mar-09	25-Mar-09	25-Mar-09	1-Apr-09	1-Apr-09	1-Apr-09	11-Apr-09	12-Apr-09	12-Apr-09	12-Apr-09	13-Apr-09	13-May-09	27-May-09	1-May-09	-26	
					A																		0	
	HVAC Plumbing Network for UF2		No nominated vendor. Nominated vendor must be pre-approved.	Normal	P	16-Jan-09	17-Jan-09	18-Jan-09	20-Jan-09	3-Feb-09	3-Feb-09	8-Feb-09	8-Feb-09	9-Feb-09	12-Feb-09	17-Feb-09	20-Feb-09	21-Feb-09	24-Feb-09	10-Apr-09	24-Apr-09	1-May-09	7	
					F	1-Mar-09	4-Mar-09	4-Mar-09	4-Mar-09	25-Mar-09	25-Mar-09	1-Apr-09	1-Apr-09	1-Apr-09	11-Apr-09	12-Apr-09	12-Apr-09	12-Apr-09	13-Apr-09	13-May-09	27-May-09	1-May-09	-26	
					A																		0	
	HVAC Plumbing Network for FFPP		No nominated vendor. Nominated vendor must be pre-approved.	Normal	P	16-Feb-09	17-Feb-09	18-Feb-09	20-Feb-09	6-Mar-09	6-Mar-09	11-Mar-09	11-Mar-09	12-Mar-09	15-Mar-09	20-Mar-09	23-Mar-09	24-Mar-09	27-Mar-09	11-May-09	25-May-09	1-Jun-09	7	
					F	1-Mar-09	4-Mar-09	4-Mar-09	4-Mar-09	25-Mar-09	25-Mar-09	1-Apr-09	1-Apr-09	1-Apr-09	11-Apr-09	12-Apr-09	12-Apr-09	12-Apr-09	13-Apr-09	13-May-09	27-May-09	1-Jun-09	5	
					A																		0	
CRITICAL NON-INCORPORATED ITEMS (No progress will be measured against these items)																								
QT-O2P-187 22	Scaffolding		SGB	Normal	P	1-Jul-08																	0	
					F											14-Jul-08	15-Jul-08	15-Jul-08	15-Jul-08		20-Jul-08		0	Call off type contract in place with SGB for turnkey scaffolding services.
					A					5-Jul-08	5-Jul-08		9-Jul-08				16-Jul-07	17-Jul-07	17-Jul-07		24-Jul-08		0	
QT-O2P-187 27, 28, 29, 30, 31.	Crane, flat bed truck, forklift truck, pick-up trucks, riggers for firewater and site services.		New Techniques	Normal	P	1-Jul-08																	0	
					F					10-Jul-08	10-Jul-08	11-Jul-08	11-Jul-08			14-Jul-08	15-Jul-08	15-Jul-08	15-Jul-08		20-Jul-08		0	Term rental agreement in place for hire of equipment.
					A	1-Jul-08			6-Jul-08								16-Jul-07	17-Jul-07	17-Jul-07		24-Jul-08		0	
QT-O2P-187 32	Pick Up Trucks for Site Movement		Nice Rent a Car	Normal	P	1-Jul-08																	0	
					F					10-Jul-08	10-Jul-08	11-Jul-08	11-Jul-08			14-Jul-08	15-Jul-08	15-Jul-08	15-Jul-08		20-Jul-08		0	Term rental agreement in place for hire of equipment.
					A				6-Jul-08								16-Jul-07	17-Jul-07	17-Jul-07		24-Jul-08		0	
QT-O2P-187 69	Portable AC Units to Allow Working Inside the Buildings		Methodic Engineers	Normal	P																		0	
					F																14-Aug-08		0	Delivery complete
					A	10-Aug-08			10-Aug-08	11-Aug-08	11-Aug-08	11-Aug-08	11-Aug-08	11-Aug-08	12-Aug-08	12-Aug-08	12-Aug-08	12-Aug-08	12-Aug-08				0	
					P																		0	