

	Total	UT	Spading	Man- way Opening	Entry	Tray man- way Opening	Cleaning	Cone Replacement	Inspection offering	PAL RING REMOVAL	PAL RING FILLING	Box Up	De-spading	Remarks
COLUMNS	C01		1	1	1	1	1	-	1	-	-	1	1	
	C02		1	1	1	1	1	-	1	-	-	1	1	
	C03		1	1	1	1	1	-	1	-	-	1	1	
VESSELS	TYPE Total		UT	Spading	Opening	Opening	Cleaning	Inspection	Painting	Box Up for Hydro Test	Hydro Test	Final Box Up	De-spading	Box up pending V-02
	A	48			48	48	48	48	i/p	47	45	43	13	
	B	6		6	-	-	-	-	-	-	-	6		
Exchangers	TYPE Total		Spading	Opening	Bundle Pull Out	Cleaning	Inspection	Inspection	Bundle Insertion	Shell Test	Tube Test	Box Up	De-spading	Box up pending
	A	45	45	45	45	45	45	i/p	39	34	26+3 i/p	19	4	104A/C/D,07 A/B,09 A.
AFC	Qty	UT	Spading	Opening	Cleaning	Air blowing	Inspection	Tube Test	Box Up	De-spading	Remarks			
	11		11	11	11	11	i/p	9	7	3	12-D-E			
Relief Valves	Total		Remove d	Shifted to Shop	Received from Shop	Assembly	Remarks							
	31	Done	25	25	21	21								
RV SOR	29	Done	28	27	22	21								
LRUT	9	Done	9	9	9	9								
Cooling Water Valves	Total		Remove d	Service g	Inspection	FRP	Inspection	Re erection	Remarks					
	82	Done	82	82	i/p	75	i/p	72						
Process Piping Lines	Total		UT	Spading	Hydro Test	Inspection	De-spading	Remarks						
	21		21		19									
Hydro Test C.W.LINES	5		N/A	N/A										
TABLE A	22		21											
TABLE B	31		30											
TABLE C	66		pSD											
Note:														
	All Completed line items are highlighted in GREEN													