




 Daynite Engineers & Contractors Pvt. Ltd. Opp. BPCL Main Gate, Mahul Village, Chembur, Mumbai - 400 074, Maharashtra, INDIA. www.dayniteengineers.com		 Mangalore Refinery & Petrochemicals Limited. Kuthethoor, PO. Via Katipalla, Mangalore - 575030, Karnataka, INDIA. www.mrpl.co.in							
Work Order No: 2600000007 Dated: 14.02.2025		Job: Composite Tender for GOHDS, Merox#2, IFO#2 Units Maintenance & Inspection Jobs during May - June 2025 Turnaround.							
Report No. : DECPL/MRPL/2025/SD-016 Date: 31-05-2025.									
Weather conditions  Rains Full Day		May-25 Jun-25  FORECAST		PLANNED 72.16% ACTUAL 65.71%					
 PLANNED PROGRESS		MAJOR CRITICAL ACTIVITIES ON DATE: 1) Hotworks 2) Painting of external surfaces 3) Reinsulation  ACTUAL PROGRESS							
HSE REPORT		SAFE MANHOURS							
MANPOWER AT SITE									
DAY SHIFT 399		MANHOURS 7776 MANHOURS TO DATE 177708 NIGHT SHIFT 249							
MINOR		NOTABLE		IMPROVEMENT					
1 2 3 4 5		1 2 3 4 5		1) Three point contacts to be maintained while climbing ladders 2) All confined space entries to be manned by fire watches 3) Arrangement of water and fire extinguishers near hot works even during rains 4) Choked drains should be cleared regularly to prevent overflow 5) Maintain housekeeping on the run like normal operations					
SHUTDOWN PROGRESS REPORT									
Shutdown Timeline Start Date: 5/20/2025 Finish Date: 6/7/2025 Total Days: 18 Days		Manpower Details Gatepass Document Uploaded on CMS Portal: 796 Gatepass Received: 790 Manpower Present At Site: 399		Machinery Mobilization Crane -4 Nos 4 Nos reached at site. Hydra - 2 Nos 2 Nos reached at site. Forklift - 2 Nos 2 Nos reached at site.		Machinery Mobilization Trailer / Truck - 2 Nos 2 Nos reached at site. Hydrojetting Machines 3 No reached at site. Hydraulic Bundle Puller 1 No reached at site.		Infrastructure Mobilization Office Container 3 No reached at Site. Store Container 2 No reached at Site. Vehicle for Movement 3 Nos reached at site.	
Field Activities Executed Till Today									
1) Around 75% of clay removal completed 2) All exchanger in MEROX-2, IFO-2 unit are boxed-up & GOHDS are under progress 3) (DA-45502 Stripper column) Welding & RT has completed 4) 70% of clay removal has completed remaining underprogress 5) Drum in IFO-2 has blinded and internal cleaning is in progress 6) Corrosion pad job have begin 7) De-insulation of permitted equipments commenced in GOHDS 8) Spigot replacement in heater is completed 9) Hydrotest of loops are ongoing 10) Nearly 70% of PSV/TSV installation is completed remaining underprogress		11) Insertion of bundle are ongoing 12) Modification scheme job are ongoing at field							
Legends: NA - Not Applicable TBM - To be mobilized IND - Inch Dia MOC - Material of Construction Sch. - Schedule of Pipe NDT - Non-destructive testing DPT - Dye Penetrant Testing RT - Radiographic Testing TBU - To be Updated									

**Daynite Engineers & Contractors Pvt. Ltd.**Opp. BPCL Main Gate, Mahul Village, Chembur,
Mumbai - 400 074, Maharashtra, INDIA.www.dayniteengineers.com**Mangalore Refinery & Petrochemicals Limited.**Kuthethoor, PO. Via Katipalla, Mangalore - 575030,
Karnataka, INDIA.www.mrpl.co.in

Work Order No: 260000007 Dated: 14.02.2025

Report No. : DECPL/MRPL/2025/SD-016 Date: 31-05-2025.

Job: Composite Tender for GOHDS, Merox#2, IFO#2 Units Maintenance & Inspection Jobs during
May - June 2025 Turnaround.**TABULAR SUMMARY**

SR NO	EQUIPMENT	NO OF EQUIP	OPENED	IN-PROGRESS	COMPLETED	REMARKS
1	COMBINED FEED EXCHANGER	6	3	3	0	
2	COLUMN	3	3	3	0	
3	HEATER	2	2	2	0	
4	VESSEL	61	55	37	18	
5	AFC	6	4	4	0	
6	EXCHANGER	22	22	9	13	
7	VALVES	84	77	36	41	
8	PSV/TSV	76	76	29	47	
9	LOOPS	99	36	2	34	
10	PIPING JOBS	11	5	4	1	
11	CORROSION PADS	457	65	15	50	
12	MODIFICATION SCHEME	4	4	3	1	
13	TAGGED JOBS	118	80	28	52	

EQUIPMENT TYPE WISE SUMMARY

Vessels	Permit	Blind	Open	Cleaning	Repairs	Final Insp	Hydrotest	Painting	BOXUP	Deblind
61	58	55	50	44	34	31	24	22	18	2

Exchanger	Permit	blinding	Cover open	Bundle pull	Hydrojetting	Bundle inspect	Bundle insertion	Shell test	Tube test	Box-up	De-blinding
22	22	22	22	22	22	18	16	14	13	13	4

AFCs	Permit	blinding	Plug removal	Inspect	Hydrojetting	Final inspection	Plug re-install	Hydrotest	Box-up	Delinding	Remarks
6	6	6	4	4	4	4	0	0	0	0	0

Column	Permit	blinding	Opening & Entry	Internal cleaning	Internal repairs	Internal inspections	Major repairs	Internal Box-up	Final Box-up	De-blinding	Remarks
3	3	3	3	2	1	1	1	0	0	0	0

Loop No/Name	Permit	Blinding	De-insul	Hydrotest	Insulation	Final clearance	Deblinding	Remarks
55	29	27	27	25	25	25	3	Total count for GOHDS
24	13	13	13	9	9	9	0	Total count for MEROX-2
20	1	0	0	0	0	0	0	Total count for IFO-2

Heater	Permit	Blinding	Opening	Cleaning	Refactory	Stork tubes	Accessories	Final inspection	Painting	Box-up	De-blinding
2	2	2	2	0	0	0	0	0	0	0	0

Control valves	Permit	blinding	Removal	Sent to W/S	Return from W/S	Box-up	Deblinding
84	77	77	77	75	41	42	42

PSV/TSV	Permit	blinding	Removal	Sent to W/S	Rtrn from W/S	Box-up	Deblinding
76	76	76	76	76	52	47	47



Daynite Engineers & Contractors Pvt. Ltd.

Opp. BPCL Main Gate, Mahul Village, Chembur,
Mumbai - 400 074, Maharashtra, INDIA.
www.dayniteengineers.com

Mangalore Refinery & Petrochemicals Limited.

Kuthethoor, PO. Via Katipalla, Mangalore - 575030,
Karnataka, INDIA.
www.mrpl.co.in








Work Order No: 2600000007 Dated: 14.02.2025

Report No.: DECP/MRPL/2025/SD-016 Date: 31-05-2025.

Job: Composite Tender for GOHDS, Merox#2, IFO#2 Units Maintenance & Inspection Jobs during May - June 2025 Turnaround.

PROGRESS CURVES





Daynite Engineers & Contractors Pvt. Ltd.

Opp. BPCL Main Gate, Mahul Village, Chembur,
Mumbai - 400 074, Maharashtra, INDIA.
www.dayniteengineers.com

Mangalore Refinery & Petrochemicals Limited.

Kuthethoor, PO. Via Katipalla, Mangalore - 575030,
Karnataka, INDIA.
www.mrpl.co.in



Work Order No: 2600000007 Dated: 14.02.2025

Report No.: DECP/MRPL/2025/SD-016 Date: 31-05-2025.

Job: Composite Tender for GOHDS, Merox#2, IFO#2 Units Maintenance & Inspection Jobs during
May - June 2025 Turnaround.

PROGRESS CURVES

